EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Roads and Drains at Kalidasa Layout and Bhagath Singh Layout and Surrounding area in Ward No. 05 Jakkur,
2	Amount of Work Portion	9837762.00
3	Estimated Cost	98.00 Lakhs
4	Name of Contractor	Sri. R Shivaram
5	Agreement No	24| 9.8.21
6	No and date under which work order issued	BBMP/ EE/BTP/WO/24/ 2021-22 Date: 09.08.2021
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	Nil
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	14 days. 10.11.21 to 22.11.21
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	—
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	22.11.21
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Heavey Rain Heance, EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	EoT Approved as per AEE recomendation.

Assistant Engineer
Ward No. 05(Jakkur)

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.

Scanned by CamScanner